

DETAILED MEASUREMENT

EMB

Name Of Work: Desilting and Resetting of drain
and Re asphaltting Soap factory
layout in Bagalagunte ward no 14
Dasarahalli Sub division

Est Cost: 50.00 Lakhs


Job Code: 014-18-000061

Name of Work: Modified Estimate for Desilting and resetting of drain and re asphaltting Soap factory layout in Bagalagunte, ward no.14, Dasarahalli Sub Division

Pre measurement recorded on:									
Item No	Discription of Item	No	Length	B-1	B-2	Averag e	depth	Qty	Unit
1	KSRB 2-1.1 : Earthwork in surface excavation in ordinary soil for levelling and lowering the ground manually (other than foundation of buildings, culverts, road drains and trenches of pipe lines and cables) and removing the excavated stuff to a distance not exceeding 50m and lift upto 1.5m, excavated surface								Cum
	For RCC drain								
	Soap Factory Layout connecting Road								
		1	30.00	1.10			0.90	29.70	
		1	30.00	1.10			0.90	29.70	
		1	30.00	1.10			0.90	29.70	
		1	30.00	1.10			0.90	29.70	
		1	30.00	1.10			0.90	29.70	
		1	30.00	1.10			0.90	29.70	
		1	16.00	1.10			0.90	15.84	
	Burrial Ground Road								
	LHS	1	30.00	1.10			0.90	29.70	
		1	25.00	1.10			0.90	24.75	
	RHS	1	30.00	1.10			0.90	29.70	
		1	25.00	1.10			0.90	24.75	
	For Road work								
	Burrial Ground Road								
		1	30.00	11.00	5.60	8.30	0.30	74.70	
		1	1.00	5.60	5.20	5.40	0.30	1.62	
		1	24.00	5.20	5.60	5.40	0.30	38.88	
	6 th Cross								
	LHS	1	30.00	1.00			0.15	4.50	
		1	30.00	1.00			0.15	4.50	
		1	1.70	1.00			0.15	0.26	
		1	30.00	1.00			0.15	4.50	
		1	30.00	1.00			0.15	4.50	
		1	30.00	1.00			0.15	4.50	
		1	30.00	1.00			0.15	4.50	
		1	30.00	1.00			0.15	4.50	
		1	24.00	1.00			0.15	3.60	
	RHS	1	30.00	1.00			0.15	4.50	
		1	30.00	1.00			0.15	4.50	
		1	1.70	1.00			0.15	0.26	
		1	30.00	1.00			0.15	4.50	
		1	30.00	1.00			0.15	4.50	
		1	30.00	1.00			0.15	4.50	
		1	30.00	1.00			0.15	4.50	
		1	30.00	1.00			0.15	4.50	

ca 72
A.E.D.
TDSD
10/10/22


		1	24.00	1.00		0.15	3.60	
	1 st Cross							
	LHS	1	30.00	1.00		0.30	9.00	
		1	4.00	1.00		0.30	1.20	
	RHS	1	30.00	1.00		0.30	9.00	
		1	4.00	1.00		0.30	1.20	
		Total Quantity					509.25	
		Payable Quantity					500.35	
		Quantity up to 125 % of Schedule B Quantity					355.58	Cum
		Quantity Above 125 % of Schedule B Quantity					144.77	Cum


 Assistant Engineer
 Ward NO-14
 17/10/22
 to
 21/10/22


 Asst. Executive Engineer
 Dasara halli Subdivision

**Name of Work: Modified Estimate for Desilting and resetting of drain and re
asphalting Soap factory layout in Bagalagunte, ward no.14, Dasarahalli Sub Division**

Pre measurement recorded on:							
Item No	Discription of Item	No	Length	Breadth	depth	Qty	Unit
2	KSRB 4-1.3: Providing and laying in position plain cement concrete of mix 1:4:8 with OPC cement @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @ 0.85 cum and fine aggregates @ 0.57 cum machine mixed, concrete laid in layers not exceeding 15 cms, thick well compacted, in foundation and plinth including cost						Cum
	For RCC drain						
	Soap Factory Layout connecting Road						
		1	30.00	1.10	0.15	4.95	
		1	30.00	1.10	0.15	4.95	
		1	30.00	1.10	0.15	4.95	
		1	30.00	1.10	0.15	4.95	
		1	30.00	1.10	0.15	4.95	
		1	30.00	1.10	0.15	4.95	
		1	16.00	1.10	0.15	2.64	
	Burrial Ground Road						
	LHS	1	30.00	1.10	0.15	4.95	
		1	25.00	1.10	0.15	4.13	
	RHS	1	30.00	1.10	0.15	4.95	
		1	25.00	1.10	0.15	4.13	
	Total Quantity					50.49	
	Payable Quantity					49.83	
	Quantity up to 125%					41.25	Cum
	Quantity Above 125%					8.58	Cum


 Assistant Engineer
 Ward NO-14
 27/10/22
 to
 31/10/22


 Asst. Executive Engineer,
 Dasarahalli Sub division

Name of Work: Modified Estimate for Desilting and resetting of drain and re asphaltting Soap factory layout in Bagalagunte, ward no.14, Dasarahalli Sub Division

Pre measurement recorded on:							
Item No	Discription of Item	Nos	Length	Breadth	Depth	Qty	Unit
3	KSRB 4-6.9 :Providing and removing centering, shuttering, strutting, propping etc., for edges of slabs and breaks in floor including cost of all materials, labour complete as per specifications. Specification No. KBS 4.6.2 (Page No. 17 / Item No.4.36)						
	For RCC drain						
	Soap Factory Layout connecting	2	30.00		0.60	36.00	
		2	30.00		0.60	36.00	
		2	30.00		0.60	36.00	
		2	30.00		0.60	36.00	
		2	30.00		0.60	36.00	
		2	30.00		0.60	36.00	
		2	16.00		0.60	19.20	
	Burrial Ground Road						
	LHS	2	30.00		0.60	36.00	
		2	25.00		0.60	30.00	
	RHS	2	30.00		0.60	36.00	
		2	25.00		0.60	30.00	
	Total Quantity					367.20	Sqm
	Payable Quantity					362.40	Sqm



 Assistant Engineer
 Ward NO-14
 19/11/22
 to
 10/12/22


 Assistant Executive Engineer
 Dasarahalli Sub division

Name of Work: Modified Estimate for Desilting and resetting of drain and re asphaltting Soap factory layout in Bagalagunte, ward no.14, Dasarahalli Sub Division

	Pre measurement recorded on:						
Item No	Discription of Item	No	Length	Breadth	depth	Qty	Unit
4	KSRB 4.2.2 : Providing and laying in position reinforced cement concrete of Design mix M20 with OPC cement @ 320kgs, with 20mm and down size graded granite metal coarse aggregates @0.69cum and fine aggretes @ 0.460 cum, with super plasticisers @ 3 liters confirming to is 9103-1999 reafirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in foundation for footings, pedestals, retaining walls, return walls, walls (any thickness) including attached pilasters, columnspillars, posts, struts, buttresses, bed blocks, anchor blocks & plinths etc., including cost of all materials, labour, HOM of machinery, curing, complete but excluding cost of reinforcement as per specifications. Specification No. KBS 4.1, 4.6						
	For RCC drain						
	For Raft						
	Soap Factory Layout connecting Road						
		1 ✓	30.00 ✓	1.10 ✓	0.15 ✓	4.95 ✓	
		1 ✓	30.00 ✓	1.10 ✓	0.15 ✓	4.95 ✓	
		1 ✓	30.00 ✓	1.10 ✓	0.15 ✓	4.95 ✓	
		1 ✓	30.00 ✓	1.10 ✓	0.15 ✓	4.95 ✓	
		1 ✓	30.00 ✓	1.10 ✓	0.15 ✓	4.95 ✓	
		1 ✓	30.00 ✓	1.10 ✓	0.15 ✓	4.95 ✓	
		1 ✓	20.00 ✓	1.10 ✓	0.15 ✓	3.30 ✓	
	Smashana Road						
	LHS	1 ✓	30.00 ✓	1.10 ✓	0.15 ✓	4.95 ✓	
		1 ✓	25.00 ✓	1.10 ✓	0.15 ✓	4.13 ✓	
	RHS	1 ✓	30.00 ✓	1.10 ✓	0.15 ✓	4.95 ✓	
		1 ✓	25.00 ✓	1.10 ✓	0.15 ✓	4.13 ✓	
	For Side walls						
	Soap Factory Layout connecting Road						
		2 ✓	30.00 ✓	0.15 ✓	0.60 ✓	5.40 ✓	
		2 ✓	30.00 ✓	0.15 ✓	0.60 ✓	5.40 ✓	
		2 ✓	30.00 ✓	0.15 ✓	0.60 ✓	5.40 ✓	
		2 ✓	30.00 ✓	0.15 ✓	0.60 ✓	5.40 ✓	
		2 ✓	30.00 ✓	0.15 ✓	0.60 ✓	5.40 ✓	
		2 ✓	30.00 ✓	0.15 ✓	0.60 ✓	5.40 ✓	
		2 ✓	20.00 ✓	0.15 ✓	0.60 ✓	3.60 ✓	
	Burrial Ground Road	2 ✓					
	LHS	2 ✓	30.00 ✓	0.15 ✓	0.60 ✓	5.40 ✓	

		2 ✓	25.00 ✓	0.15 ✓	0.60 ✓	4.50 ✓	
	RHS	2 ✓	30.00 ✓	0.15 ✓	0.60 ✓	5.40 ✓	
		2 ✓	25.00 ✓	0.15 ✓	0.60 ✓	4.50 ✓	
					Total Quantity	106.95 ✓	
					Payable Quantity	104.19 ✓	
					Quantity up to 125%	78.75 ✓	Cum
					Quantity Above 125%	25.44 ✓	Cum


 Assistant Engineer
 Ward NO-14
 16/11/22
 to
 10/12/22


 Assistant Executive Engineer
 Dasarahalli Sub division

BHURAT BENGALURU MAHANAGAR PALIKE**DASARAHALLI DIVISION**

Name of Work: Modified Estimate for Desilting and resetting of drain and re asphaltting Soap factory layout in Bagalagunte, ward no.14, Dasarahalli Sub Division

Pre-Measurement Sheet

Premeasurement Recorded on;

First and Final

5 KSRB 4.9.2 : Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications. (TMT bars FC 500)(P.18/4.46.2) Issue rate date : 02.11.2021 till now

Sl no	Dia of Bar in mm	Side	Spacing of Bar	Nos	Length of Bar in mtr	Total Length of Bar in mtr	Type of Bar	Standard Weight per Meter in kgs	Weight of Steel in kgs	Unit
For Drain										
Soap Factory Layout connecting Road										
1	10	1	150mm/CC	9	200.00	1800.0	Distribution	0.62	1116	
2	10	1	150mm C/c	2150	2.20	4730.0	Main Bar	0.62	2933	
Burrial Ground Road										
1	10	1	150mm/CC	9	55.00	495.0	Distribution	0.62	307	
2	10	1	150mm C/c	585	2.20	1287.0	Main Bar	0.62	798	
Burrial Ground Road										
1	10	1	150mm/CC	9	55.00	495.0	Distribution	0.62	307	
2	10	1	150mm C/c	585	2.20	1287.0	Main Bar	0.62	798	
Total Quantity									6258.28	Kgs
									6.26	Tonnes
Payable Quantity									6.25	Tonnes
Quantity up to 125 % of Schedule B Quantity									4.73	Tonnes
Quantity Above 125 % of Schedule B Quantity									1.52	Tonnes

Asst Engineer
Ward No;14

Assistant Executive Engineer
Dasarahalli Sub Division

Name of Work: Modified Estimate for Desilting and resetting of drain and re asphaltting Soap factory layout in Bagalagunte, ward no.14, Dasarahalli Sub Division

Pre measurement recorded on:							
Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
6	Providing and and fixing Precast Concrete slab 10 CM thick with all lead and lift as per specification (Data Rate Approved) 2018-19						
	For RCC drain						
	Soap Factory Layout connecting Road						
		1	30.00	0.90		27.00	
		1	30.00	0.90		27.00	
		1	30.00	0.90		27.00	
		1	30.00	0.90		27.00	
		1	30.00	0.90		27.00	
		1	30.00	0.90		27.00	
		1	16.00	0.90		14.40	
	Burrial Ground Road						
	LHS	1	30.00	0.90		27.00	
		1	25.00	0.90		22.50	
	RHS	1	30.00	0.90		27.00	
		1	25.00	0.90		22.50	
					Total Quantity	275.40	Sqm
					Payable Quantity	271.80	Sqm
					Quantity up to 125%	225.00	Sqm
					Quantity Above 125%	46.80	Sqm

[Signature]
 Assistant Engineer
 Ward NO-14
 BBMP Bangalore
 06/03/23

[Signature]
 Asst. Executive Engineer,
 Dasara halli Sub division
 BBMP Bangalore

Pre measurement recorded on:

Assistant Engineer
Ward NO-14
BBMP Bangalore

Asst. Executive Engineer
Dasarahalli Sub division
BBMP Bangalore

Name of Work: Modified Estimate for Desilting and resetting of drain and re asphaltting Soap factory layout in Bagalagunte, ward no.14, Dasarahalli Sub Division

Pre measurement recorded on:

Discription of Item	No	Length	B 1	B 2	Averag	Depth	Qty	Unit
KSRRB M500-6. Providing and applying primer coat with S.S. bitumen emulsion on prepared surface of granular base such as WMM including cleaning of road surface and spraying primer at the rate of 0.60 kg / sqm using mechanical means complete as per specifications. MORTH Specification No. 502 (P.No.158 I.No.21.6) Issue Basic Rate Date; 02.11.2021 to till now								Sqm
For Road								
For Road work								
Burrial Ground Road								
	1	30.00	11.00	5.60	8.30		249.00	
	1	1.00	5.60	5.20	5.40		5.40	
	1	24.00	5.20	5.60	5.40		129.60	
6 th Cross								
LHS	1	30.00	1.00				30.00	
	1	31.70	1.00				31.70	
	1	30.00	1.00				30.00	
	1	30.00	1.00				30.00	
	1	30.00	1.00				30.00	
	1	30.00	1.00				30.00	
	1	30.00	1.00				30.00	
	1	24.00	1.00				24.00	
RHS	1	30.00	1.00				30.00	
	1	31.70	1.00				31.70	
	1	30.00	1.00				30.00	
	1	30.00	1.00				30.00	
	1	30.00	1.00				30.00	
	1	30.00	1.00				30.00	
	1	30.00	1.00				30.00	
	1	24.00	1.00				24.00	
1 st Cross								
LHS	1	30.00	1.00				30.00	
	1	4.00	1.00				4.00	
RHS	1	30.00	1.00				30.00	
	1	4.00	1.00				4.00	
Total Quantity							923.40	Sqm
Payable Quantity							922.50	Sqm

Assistant Engineer
Ward NO-14
01/03/23

Assistant Executive Engineer
Dasarahalli Sub division
01/03/2023

Name of Work: Modified Estimate for Desilting and resetting of drain and re asphaltting Soap factory layout in Bagalagunte, ward no.14, Dasarahalli Sub Division

Pre measurement recorded on:									
Item No	Discription of Item	No	Length	B 1	B 2	Average	Depth	Qty	Unit
10	KSRRB 500-2. Cleaning the existing black topped surface with brooms, soft brushes and finally dusting with old gunny bags and / or compressed air to receive bituminous treatment including cost of all materials, labour, HOM of machineries complete as per specifications. MORTH specification clause								Sqm
	For Road								
	For Road work								
	Burrial/Ground Road								
		1	30.00	11.00	5.60	8.30		249.00	
		1	1.00	5.60	5.20	5.40		5.40	
		1	23.00	5.20	5.60	5.40		124.20	
	6 th Cross								
	0-30.00	1	30.00	6.10	4.40	5.25		157.50	
	30-45.00	1	15.00	4.40	5.10	4.75		71.25	
	45-61.7	1	16.70	5.10	5.50	5.30		88.51	
	61.7-80.00	1	24.00	6.00	6.50	6.25		150.00	
	80.00-24.00	1	24.00	6.00	6.50	6.25		68.75	
	24-35.00	1	11.00	6.50	6.00	6.25		148.75	
	35-60.00	1	25.00	6.00	5.90	5.95		186.00	
	60-90.00	1	30.00	5.90	6.50	6.20		198.00	
	90-120.00	1	30.00	6.50	6.70	6.60		198.00	
	120-150.00	1	30.00	6.70	6.50	6.60		150.00	
	150-174.00	1	24.00	6.50	6.00	6.25			
	1 st Cross								
	LHS	1	30.00	5.00	4.60	4.80		144.00	
		1	4.00	4.60	4.60	4.60		18.40	
								Total Quantity	1957.76
								Payable Quantity	1507.00
									Sqm
									Sqm

Assistant Engineer
Ward NO-14
01/02/23

Assistant Executive Engineer
Dasarahalli Sub division
01/02/2023

Name of Work: Modified Estimate for Desilting and resetting of drain and re asphaltting Soap factory layout in Bagalagunte, ward no.14, Dasarahalli Sub Division

Pre measurement recorded on:									
Item No	Discription of Item	No	Length	B 1	B 2	Average	Depth	Qty	Unit
11	KSRRB 500-7. Providing and applying tack coat using 80/100 grade bitumen(VG10) on the prepared black topped surfaces at 2.5 kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM of machineries complete as per specifications. MORTH/Chapter 5								Sqm
	For Road								
	Burrial Ground Road								
	Burrial Ground Road								
		1	30.00	11.00	5.60	8.30		249.00	
		1	1.00	5.60	5.20	5.40		5.40	
		1	23.00	5.20	5.60	5.40		124.20	
	6 th Cross								
	0-30.00	1	30.00	6.10	4.40	5.25		157.50	
	30-45.00	1	15.00	4.40	5.10	4.75		71.25	
	45-61.7	1	16.70	5.10	5.50	5.30		88.51	
	0.00-24.00	1	24.00	6.00	6.50	6.25		150.00	
	24-35.00	1	11.00	6.50	6.00	6.25		68.75	
	35-60.00	1	25.00	6.00	5.90	5.95		148.75	
	60-90.00	1	30.00	5.90	6.50	6.20		186.00	
	90-120.00	1	30.00	6.50	6.70	6.60		198.00	
	120-150.00	1	30.00	6.70	6.50	6.60		198.00	
	150-174.00	1	24.00	6.50	6.00	6.25		150.00	
	1 st Cross								
	LHS	1	30.00	5.00	4.60	4.80		144.00	
		1	4.00	4.60	4.60	4.60		18.40	
								Total Quantity	1957.76 Sqm
								Payable Quantity	1889.50 Sqm

Sarav
Assistant Engineer
Ward NO-14
01/03/23

Assistant Executive Engineer
Dasarahalli Sub Division
10/03/23

Name of Work: Modified Estimate for Desilting and resetting of drain and re asphaltting Soap factory layout in Bagalagunte, ward no.14, Dasarahalli Sub Division

Pre measurement recorded on:									
Item No	Discription of Item	No	Length	B 1	B 2	Average	depth	Qty	Unit
12	KSRRB M500-17. Providing and laying dense graded bituminous macadam using crushed aggregates of specified grading, premixed with VG30 grade bituminous binder and, transporting the hot mix to work site, laying to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MORTH table 500-10 complete in all respects complete as per								Cum
	For Asphalt Road								
	Burrial Ground Road								
		1	30.00	11.00	5.60	8.30	0.05	12.45	
		1	1.00	5.60	5.20	5.40	0.05	0.27	
		1	24.00	5.20	5.60	5.40	0.05	6.48	
	6 th Cross								
	LHS	1	30.00	0.95			0.05	1.43	
		1	31.70	0.95			0.05	1.51	
		1	30.00	0.95			0.05	1.43	
		1	30.00	0.95			0.05	1.43	
		1	30.00	0.95			0.05	1.43	
		1	30.00	0.95			0.05	1.43	
		1	24.00	0.95			0.05	1.14	
	RHS	1	30.00	0.95			0.05	1.43	
		1	31.70	0.95			0.05	1.51	
		1	30.00	0.95			0.05	1.43	
		1	30.00	0.95			0.05	1.43	
		1	30.00	0.95			0.05	1.43	
		1	30.00	0.95			0.05	1.43	
		1	30.00	0.95			0.05	1.43	
		1	24.00	0.95			0.05	1.14	
	1 st Cross								
	LHS	1	30.00	0.75			0.05	1.13	
		1	4.00	0.75			0.05	0.15	
	RHS	1	30.00	0.75			0.05	1.13	
		1	4.00	0.75			0.05	0.15	
								Total Quantity	44.14 Cum
								Payable Quantity	43.65 Cum

Signature
01/03/23
Assistant Engineer
Ward NO-14
BBMP Bangalore

Signature
Assistant Executive Engineer
Dasarahalli Sub division
BBMP Bangalore

Name of Work: Modified Estimate for Desilting and resetting of drain and re asphaltting Soap factory layout in Bagalagunte, ward no.14, Dasarahalli Sub Division

Pre measurement recorded on:									
Item No	Discription of Item	No	Length	B 1	B 2	Average	Depth	Qty	Unit
13	KSRRB M500-19. Providing and laying bituminous concrete using crushed aggregates of specified grading, premixed with bituminous binder and filler, transporting the hot mix to work site, laying with paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MORTH specification clause No. 509 complete in all respects complete as per specifications. - using 40/60 TPH capacity H.M.P. with Mechanical Paver Gr-II (30 mm to 45 mm) with 6 % CRMB 55 (P.No.158 I.No.21.23.6) Issue Basic Rate Date;02.11.2021 to till now								Cum
For Road work									
	Burrial Ground Road								
		1	30.00	11.00	5.60	8.30	0.04	9.96	
		1	1.00	5.60	5.20	5.40	0.04	0.22	
		1	24.00	5.20	5.60	5.40	0.04	5.18	
	6 th Cross								
	0-30.00	1	30.00	6.10	4.40	5.25	0.04	6.30	
	30-45.00	1	15.00	4.40	5.10	4.75	0.04	2.85	
	45-61.7	1	16.70	5.10	5.50	5.30	0.04	3.41	
	0.00-24.00	1	24.00	6.00	6.50	6.25	0.04	5.76	
	24-35.00	1	11.00	6.50	6.00	6.25	0.04	2.75	
	35-60.00	1	25.00	6.00	5.90	5.95	0.04	5.95	
	60-90.00	1	30.00	5.90	6.50	6.20	0.04	7.08	
	90-120.00	1	30.00	6.50	6.70	6.60	0.04	7.80	
	120-150.00	1	30.00	6.70	6.50	6.60	0.04	7.92	
	150-174.00	1	24.00	6.50	6.00	6.25	0.04	6.00	
	1 st Cross								
	LHS	1	30.00	5.00	4.60	4.80	0.04	6.00	
		1	4.00	4.60	4.60	4.60	0.04	0.74	
	Total Quantity							77.91	
	Payable Qty							75.58	Cum
	Quantity up to 125 % of Schedule B Quantity							66.05	Cum
	Quantity Above 125 % of Schedule B Quantity							9.53	Cum

Assistant Engineer
Ward NO-14

Assistant Executive Engineer
Dasara halli Sub division

Name of Work: Modified Estimate for Desilting and resetting of drain and re asphaltting Soap factory layout in Bagalagunte, ward no.14, Dasarahalli Sub Division

Pre measurement recorded on:							
Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
14	KSRRB M800-13.Road Marking with Hot Applied Thermoplastic Compound with Reflectrising Glass Beads on Bituminous Surface:- Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sqm area, thickness of 2.5 mm is exclusive of surface applied glass beads as per IRC:35. The finished surface to be level, uniform and free from streaks and holes complete as per specifications. MORTH Specification No. 803 (P.No.185 I.No.24.15)						Sqm
	Burrial Ground Road						
		2	30.00	0.10		6.00	
		2	25.00	0.10		5.00	
	6 th Cross						
		2	30.00	0.10		6.00	
		2	31.70	0.10		6.34	
		2	30.00	0.10		6.00	
		2	30.00	0.10		6.00	
		2	30.00	0.10		6.00	
		2	30.00	0.10		6.00	
		2	30.00	0.10		6.00	
		2	24.00	0.10		4.80	
	1 st Cross						
		2	30.00	0.10		6.00	
		2	4.00	0.10		0.80	
					Total Quantity	64.94	Sqm
					Payable Quantity	64.94	Sqm

[Signature]
Assistant Engineer
Ward NO-14
06/03/23

[Signature]
Assistant Executive Engineer
Dasarahalli Sub division